



## CONSTRUCTION PROGRESS REPORT – June '10

<u>Trade</u>	<u>Status</u>
Demolitions	Complete
Bulk Earthworks	Complete
Piling	Complete
Main Contractor on site GD Irons Construction (Pty) Ltd	January 2009

<u>Structure</u>	
Work done up to date	
Columns	4,500 No
Pile Caps	12 No
Retaining Walls	2,080m
Surface Beds	38,810 m2
Concrete Slabs	222,028 m2

All structural works on the critical path has been completed on schedule, the focus has shifted to the internal works and external facades. Glazed roof lights can be seen on the photos below, the centre is being closed in order to proceed with internal works.

Ceilings to the mall area has commenced as well as hand railings, lift installations, shop front structural steel to name but a few finishing elements.

All internal services first fix is progressing really good thus allowing the ceiling installation.



