



## CONSTRUCTION PROGRESS REPORT – Feb '10

### Trade

### Status

Demolitions	Complete
Bulk Earthworks	Complete
Piling	Complete
Main Contractor on site GD Irons Construction (Pty) Ltd	January 2009

### Structure

Work done up to date

Columns	4,304 No
Pile Caps	12 No
Retaining Walls	2,080m
Surface Beds	38,810 m2
Concrete Slabs	209,932 m2

### Safety

Labour on site	Approx 700 labourers
Accident free man-hours	2,993,000

All structural works on the critical path has been completed on schedule, the focus has shifted to the internal works and facades. Glazed roof lights can be seen on the photos below, the centre is being closed in order to proceed with internal works.

